



October 29, 2015

Anjana Mepani, Planner II
City of San Leandro
Community Development Department
835 E. 14th Street
San Leandro, CA 94577

RE: Request for Timeline Extension to PLN2010-0026

Dear Ms. Mepani,

We would like to request an extension to the stated timeline included in the Agreement to Conditions for PLN2010-0026, and the letter dated January 26, 2012 RE: Response to Request for a timeline Extension for PLN2010-0026 –AGREEMENT TO CONDITIONS.

Waste Management has delayed implementing most of the Master Plan Improvements on the Davis Street Transfer Station campus because of the protracted tendering and award process with the City of Oakland Zero Waste Services contracts. As a result of the final award of the Oakland Zero Waste Services contract in late February and continued marketplace changes, we have reevaluated our anticipated timeline and hereby request a timeline extension as outline below:

Phase I: Anticipated Permit Application Date: Fourth Quarter, 2014

- **Alternate Fuel (Clean Air) Retrofit – COMPLETED.**

Phase II: Anticipated Permit Application Date: Fourth Quarter 2015

- **Food Waste/Organics Recycling Facility (a.k.a. Integrated Waste Processing Facility, IWPF) – Foundation and Grading Permit Only**
- **Employee Building – Foundation and Grading Permit Only**

Phase III: Anticipated Permit Application Date: **First Quarter, 2016**

- **Food Waste/Organics Recycling Facility (a.k.a. Integrated Waste Processing Facility, IWPF) – Building Permit**
- **Employee Building – Building Permit**
- **Green Waste Biofiltration**

Phase IV: Anticipated Permit Application Date: **First and Second Quarter, 2016**

- **Overhead Conveyance System (Part 1)**
- **Food Waste/ Organics/ Green Waste Compost Facility**

Phase V: Anticipated Permit Application Date: **First Quarter, 2017 (New Phase)**

Phase VI: Anticipated Permit Application Date: **2018 (New Phase)**

- **C/ D Receiving Canopy**
- **Single Stream Expansion Line (New SS Expansion)**
- **Overhead Conveyance System (Part 2)**
- **Vehicle Maintenance**
- **Public Receiving (Disposal) Enclosure**

Thank you for considering our request for a timeline extension. Please do not hesitate to call if you have questions.

Regards,

Laura M. Pate
Engineer